

GTC FY 2017-2018 UPWP - Project Progress Report
as Reported at the April 13, 2017 Planning Committee Meeting
(For Review & Update at the May 11, 2017 Planning Committee Meeting)

Task #	Description	Scope Approved	Status/Progress/Issues
GTC			
3100	GTC Strategic Planning <i>(Including 3106 - MAP-21 Implementation Program)</i>	on-going*	Staff is monitoring the performance measures rulemaking as well as various proposals to enact a large infrastructure investment package. Transit Asset measures expected to be discussed at the May meeting.
4370	Regional Traffic Count Collection	on-going* May-04	Counts began in Monroe County the week of March 27.
5200	Long Range Transportation Plan Update/Implementation	on-going*	The Long Range Transportation Plan for the Genesee-Finger Lakes Region 2040 (LRTP 2040) was adopted by the GTC Board on June 9. The GTC website will be the primary platform for making LRTP 2040 available. GTC staff will print copies on demand.
5241	Advancing Health-Informed Transportation Decision Making	May-15	The second Steering Committee meeting was held March 8, analysis is progressing.
5751	Genesee-Finger Lakes Regional Local Bridge Vulnerability Assessment	No	Scope of Work to be developed.
5901	Genesee-Finger Lakes Regional TSMO Strategic Plan	May-15	The Steering Committee met April 5. Project team is revising the draft recommendations based on Steering Committee feedback.
6240	Vulnerable Users Safety Assessment Program Phase 1	Aug-16	A draft Scope of Work will be developed and is expected to be presented at the May or July meeting.
7110	Congestion Management Process (CMP)	on-going*	GTC staff have integrated the CMP toolbox into LRTP 2040.
7115	Greater Rochester Regional Commuter Choice Program	Oct-09	ROCeasyride website is being promoted via Twitter. Staff will work to increase exposure over the next 6 months.
7121	Travel Time Data Collection Program	May-07 (updated Apr-12)	GTC staff continue to review the data to conduct brief assessments of major incidents and other events as applicable. Network information share with consultant for the Irondequoit Bay Outlet Bridge study to assess whether or not INRIX data can inform the study.
7900	Cross Asset Highway and Bridge Evaluation and Prioritization Tool	No	A draft Scope of Work has been under development. NYSDOT has made significant progress on a Transportation Asset Management Program cross-asset tool. Staff is working to determine if this tool can meet GTC's needs and if NYSDOT will allow MPO access to it. If so, this task can potentially be eliminated.
7910	Genesee-Finger Lakes Regional Flood Vulnerability Model	No	Scope of Work to be developed.
8170	Livingston County Human Services Trip Planning Website <i>(formerly Regional Mobility Management Planning)</i>	Apr-12	Information on how this project was developed and contracted shared with Rural Health Network of South Central NY

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2017-2018 UPWP - Project Progress Report
as Reported at the April 13, 2017 Planning Committee Meeting
(For Review & Update at the May 11, 2017 Planning Committee Meeting)

Task #	Description	Scope Approved	Status/Progress/Issues
---------------	--------------------	-----------------------	-------------------------------

G/FLRPC

4103	Genesee Finger Lakes Region Local Update of Census Addresses 2020	No	Scope of Work to be developed.
4220	G/FLRPC Regional Land Use Monitoring	on-going*	The survey response rate is currently 85 percent, follow-up is being conducted. Sections of the report are being drafted.

Livingston County

6810	Hamlet of Greigsville Transportation Safety & Access Improvement Plan	Jul-16	The first Steering Committee meeting was held on March 2. A Public Participation Plan has been drafted. The consultant is working on data collection to document existing and projected conditions along the corridor and will be in touch regarding the timing of the next Steering Committee meeting and first Public Meeting.
------	---	--------	--

Monroe County

4210	Monroe County Land Use Monitoring	on-going*	The surveys have been sent out. The County is awaiting seven responses. Work will begin on the draft report shortly.
6212	Monroe County Guiderail Inventory Program	May-15	The draft report was reviewed by MCDOT and revisions have been received. The project should be ready to be presented for close-out at the May meeting. The report is short in length as the project focused on constructing a database.
6230	Monroe County High Accident Location Program	on-going*	Analysis of two additional locations have been completed.

Ontario County

6532	County Road 16 Pedestrian & Bicycle Accomodations Feasibility Study	No	Scope of Work to be developed.
8620	Ontario County Freight Corridor Development Plan: Area 1 - Town of Manchester	May-14	The Village of Clifton Springs put restrictions on the development of one of the studied sites after the SEQR process was conducted. The County, consultant, and GTC staff collaborated on addressing this change and allowing for public comment prior to finalizing the study.

Orleans County

6213	Orleans County Sign Inventory Program	Jul-16	GTC staff provided GIS information on County roads and locations of crashes.
6215	Orleans County Guiderail Inventory Program	Jul-16	See task 6213

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2017-2018 UPWP - Project Progress Report
as Reported at the April 13, 2017 Planning Committee Meeting
(For Review & Update at the May 11, 2017 Planning Committee Meeting)

Task #	Description	Scope Approved	Status/Progress/Issues
City of Rochester			
7702	Rochester Comprehensive Access & Mobility Plan	Feb-17	The draft RFP is under development.
8516	City of Rochester Mobility Enhancement Study	May-15	The project is kicking off. The first Steering Committee meeting was held on March 24 and data collection is underway.
RGRTA			
8210	RGRTA Regional Operational Service Audit	Aug-14	The study will be presented for closeout later in the meeting.
8426	RTS Access Ridership and Facility Evaluation	No	Scope of Work to be developed.
8538	RTS Route Overhaul and Refinement Analysis	May-13	Scope of Work change approved.
8540	Super Transit Zones Development Study	Jul-16	Scope of Work change approved.
Wyoming County			
6214	Wyoming County Guide Rail Installation Assessment	May-16	The technical memorandum was received and is under review. Data collection and processing is underway.
Other Agencies			
6528	Silver Lake Trail Feasibility Study	May-15	Public meeting for input on recommendations held April 5. Study nearly complete.
7300	Irondequoit Bay Outlet Bridge Alternatives Analysis Study	Jul-16	The second Steering Committee was held March 30. The consultant presented information on traffic volumes, areas of environmental concern, results of boat survey, other restrictions, and descriptions of potential alternatives. Steering Committee identified and prioritized key criteria for evaluating alternatives. First public meeting held April 12 to get community input on the study area.
7575	Route 96 Transformative Corridor Strategic Infrastructure Plan	Jul-16	The first Steering Committee meeting was held March 29 where background materials were reviewed. GTC staff is reviewing INRIX data to determine potential to inform the study.
7704	Uptown Canandaigua Mixed-Use & Transportation Corridor Feasibility Study	No	Scope of Work to be developed.
8764	Pittsford Active Transportation Plan	May-14	The consultant is developing a draft report for Steering Committee review and comment.

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2017-2018 UPWP - Project Progress Report
as Reported at the April 13, 2017 Planning Committee Meeting
(For Review & Update at the May 11, 2017 Planning Committee Meeting)

Task #	Description	Scope Approved	Status/Progress/Issues
Other Agencies (cont'd)			
8765	Geneva Active Transportation Plan	May-15	The second Steering Committee meeting was held March 7. A Draft report was provided to Steering Committee on March 21 for review and comment. GTC staff provided comments on April 3. A final public meeting is scheduled for April 29.
8766	Town of Irondequoit Active Transportation Plan	May-15	The project is complete and will be presented to the Planning Committee for close out soon.